

Zip Code	City Name	Sanitary District	Tee Cut	Seal Coat Tee Cut	Replacement Method	Pipe Material (Open Trench)	Pipe Material (Trenchless)	Bedding	Backfill	Ground Hardness	Remarks/ Notes
94002	Belmont	Belmont Public Works Department	1Ft	20Ft	- Open Trench - Pipe Burst - Cured-in-Place	SDR 26	SDR 17 (all fused)	3/4" Crushed Rock 4" to 6" below pipe	Class 1 Virgin Backfil Material	Rocky Hard/ Very Firm	
94030	Millbrae	San Mateo County (SMC)	1Ft	20Ft	- Open Trench	SDR 26	NA	Sand	- Controlled Density Fill (CDF) - Class 2 Aggregate	Generally Firm	1. Larger streets have 6-8" concrete caps under asphalt." 2. SMC PLCO are installed (in same materials as laterals with a Cast Iron Riser and Brass Plug), at a 45 degree from Wye and B12 square box. 3. Cleanout must have 6 foot clearance behind it. 4. Use Fabric over the Pipe Bedding. 5.Tracing Wire on all open trench Lower laterals.
94070	San Carlos	San Carlos Public Works	1Ft	20Ft	- Open Trench - Pipe Burst	SDR 26	SDR 17 (all fused)	3/4" Crushed Rock	Class 1 Virgin Backfil Material	Rocky Hard	1. All sewers (upper and lower) are Public Works 2. PRE video required with the tech talking into the video to get a permit. Charge extra \$1100 to the customer.
94404	Foster City	Foster City Public Works	1Ft	20Ft	- Open Trench - Pipe Burst - Cured-in-Place (Upper Lateral Only)	SDR 26	SDR 17 (all fused)	Sand	- Controlled Density Fill (CDF) - Class 2 Aggregate	Sandy, Wet	1. CIP - only Upper Laterals and not on the streets. 2. Street Sewers are very deep. 3. May require a dewatering pump. 4. DANGER..... Use Proper Shoring and get approval from Operations Manager
94305	Stanford	Santa Clara County	NA	NA	- Open Trench - Pipe Burst	SDR 26	SDR 17 (all fused)	- Sand - 3/4" Crushed Rock	- Controlled Density Fill (CDF) - Class 2 Aggregate	Clay (Mid Hardness)	Street sewer permits are pulled at Santa Clara county Public Works.
94066	San Bruno	San Bruno Public Works	1Ft	20Ft	- Open Trench - Pipe Burst	SDR 26	SDR 17 (all fused)	- Sand - 3/4" Crushed Rock	- Controlled Density Fill (CDF) - Class 2 Aggregate	Very Hard	Streets can be backfilled with native soil if made of rock.
94028	Portola Valley	West Bay Sanitary District (WBSD)	1Ft	1Ft	- Open Trench - Pipe Burst - Cured-in-Place	SDR 26	SDR 17 (all fused)	- 3/4" Crushed Rock	Less than 3 yards: Class 1 Virgin Backfil Material More than 3 yards: Slurry (from Milpitas Slurry Only & without rocks)	- Rocky Hard - Clay and Rock	Some of the sewers in portola valley are not gravity but are forced mains. They require a particular model of grinder pump approved by WBSD. Those pumps are expensive. Tracing Wire on all open trench Lower laterals
94027	Atherton	West Bay Sanitary District (WBSD)	5Ft	20Ft	- Open Trench - Pipe Burst - Cured-in-Place	C900	SDR 17 (all fused)	- 3/4" Crushed Rock	- Class 1 Virgin Backfil Material - Slurry	- Clay And Sticky - Lots of roots	If we keep the hole smaller than 3' X 3', we don't need to do a 5' Tee-cut. OR For any holes bigger than 3' X 3' in the street requires a Tee-cut. Tracing Wire on all open trench Lower laterals
94010	Burlingame	City Of Burlingame Public Works	1Ft	20Ft	- Open Trench - Pipe Burst - Cured-in-Place	SDR 26	SDR 17 (all fused)	- Sand - 3/4" Crushed Rock	- Controlled Density Fill (CDF) - Class 2 Aggregate	Generally Firm	Public works permits require an Erosion Control Plan.
	Hillsborough	Town of Hillsborough Public Works	1Ft	20Ft	- Open Trench - Pipe Burst - Cured-in-Place	SDR 26	SDR 17 (all fused)	- Sand - 3/4" Crushed Rock	- Controlled Density Fill (CDF) - Class 2 Aggregate	- Rocky in Hills - Generally Firm	Very Strict. If not compacted well and settlement happens, The city will make us redo everything.
94401 - 404	San Mateo City	San Mateo City Public Works	1Ft	20Ft	- Open Trench - Pipe Burst	SDR 26	SDR 17 (all fused)	- 3/4" Crushed Rock	- Controlled Density Fill (CDF) - Class 2 Aggregate	Generally Firm	1. No Property Line Clean Out 2. Requires a \$3000 bond for Public Works works. 3. Larger streets have 6-8" concrete caps under asphalt. 4. For depths shallower than 36", use C900 pipes. 5. For depths greater 36", use SDR 26 pipes.
94061	Redwood City	Redwood City (No Lower Laterals) Some Areas allow in Fair Oaks District - Replacement Method is only Open Trench	1Ft	20Ft	- Open Trench - Pipe Burst	SDR 26 Or C900 (depending on the inspector)	SDR 17 (all fused)	- 3/4" Crushed Rock	- Controlled Density Fill (CDF) - Class 2 Aggregate	Firm to Rocky	1. RWC requires a bond equal to the valuation of the project & to be written on the permit. 2. RWC Public Works is very difficult to work with. 3. Expect delays and so plan & bid accordingly. 4. Clean out needs to be installed at a minimum of 5' from the side walk. 5. Compaction Test & Soil Testing are sometimes required in parts of Redwood City. 6. For depths shallower than 36", use C900 pipes. 7. For depths greater 36", use SDR 26 pipes.

94062	Woodside	San Mateo County (SMC)	1Ft	20Ft	- Open Trench - Pipe Burst	SDR 26	SDR 17 (all fused)	- 3/4" Crushed Rock	- Controlled Density Fill (CDF) - Class 2 Aggregate	Rocky Hard/ Very Firm	1. No Property Line Clean Out 2. Requires a \$3000 bond for Public Works works. 3. Larger streets have 6-8" concrete caps under asphalt." 4. SMC PLCO are installed (in same materials as laterals with a Cast Iron Riser and Brass Plug), at a 45 degree from Wye and B12 square box. 5. Cleanout must have 6 foot clearance behind it. 6. Use Fabric over the Pipe Bedding. 7. Tracing Wire on all open trench Lower laterals.
94063	Redwood City	San Mateo County (SMC)	1Ft	20Ft	- Open Trench - Pipe Burst	SDR 26	SDR 17 (all fused)	- 3/4" Crushed Rock	- Controlled Density Fill (CDF) - Class 2 Aggregate	Generally Firm	1. RWC requires a bond equal to the valuation of the project & to be written on the permit. 2. RWC Public Works is very difficult to work with. 3. Expect delays and so plan & bid accordingly. 4. Clean out needs to be installed at a minimum of 5' from the side walk. 5. Compaction Test & Soil Testing are sometimes required in parts of Redwood City. 6. For depths shallower than 36", use C900 pipes. 7. For depths greater 36", use SDR 26 pipes. 8. Use Fabric over the Pipe Bedding. 9. Tracing Wire on all open trench Lower laterals.
94065	Redwood Shores	Redwood City (No Lower Laterals)	1Ft	20Ft	- Open Trench - Pipe Burst	SDR 26	SDR 17 (all fused)	- Sand	- Controlled Density Fill (CDF) - Class 2 Aggregate	Sandy	1. RWC requires a bond equal to the valuation of the project & to be written on the permit. 2. RWC Public Works is very difficult to work with. 3. Expect delays and so plan & bid accordingly. 4. Clean out needs to be installed at a minimum of 5' from the side walk. 5. Compaction Test & Soil Testing are sometimes required in parts of Redwood City. 6. For depths shallower than 36", use C900 pipes. 7. For depths greater 36", use SDR 26 pipes.
94025 - 94028	Menlo Park	West Bay Sanitary District (WBSD)	5Ft	20Ft	- Open Trench - Pipe Burst - Cured-in-Place	C900	SDR 17 (all fused)	- Sand - 3/4" Crushed Rock	- Controlled Density Fill (CDF) - Class 2 Aggregate - Slurry	Clay	1. Round Box and Tracing wire required. 2. All asphalt works requires slurry seal coat. 3. Must use CDF on street, sidewalks (AB2 is ok for sidewalks only). 4. West Menlo Park is San Mateo County (SMC). 5. San Mateo County require trenches to be lined with black cloth before backfill. 6. A 5 foot Tee-cut is required for all asphalt works/repairs. 7. Tracing Wire on all open trench Lower laterals
94301 - 94306	Palo Alto	Palo Alto Public Works (No Lower Laterals)	1Ft	20Ft	- Open Trench - Pipe Burst	SDR 26 (only for Clean Outs) ABS or PVC for Upper Laterals	SDR 17 (all fused)	- Sand - 3/4" Crushed Rock	- Controlled Density Fill (CDF) - Class 2 Aggregate	Clay	1. If there is a landscape strip, property line clean out must be installed there and backfilled with AB2. 2. To work on sidewalk, we need to pull a "Street Work Permit" and not an "Encroachment Permit".
94022 - 94024	Los Altos	Los Altos Sewer Maintenance District	1Ft	20Ft	- Open Trench - Pipe Burst	SDR 26	SDR 17 (all fused)	- Sand - 3/4" Crushed Rock	- Controlled Density Fill (CDF) - Class 2 Aggregate	Generally Firm	1. Check CIP on city Website 2. Los Altos will repair/replace lower laterals if a property line clean out exists. 3. Repair/ replacement in the street have very long waiting list but the customers can pay for urgent replacements/repairs.
94040 to 94043	Mountain View	(No Lower Laterals)	1Ft	20Ft	- Cured-in-Place	SDR 26 (only for Clean Outs) ABS or PVC for Upper Laterals	NA	- 3/4" Crushed Rock	- Controlled Density Fill (CDF) - Class 2 Aggregate	Generally Firm	1. Mountain View Public works requires a \$4M policy to work in the street. Bayshore does not replace lower laterals for Mountain View Public works. 2. Wye is Cast Iron, riser is SDR 26, Clean out body is Cast Iron.
94085 - 94089	Sunnyvale	Sunnyvale Public Works	1Ft	20Ft	- Open Trench - Pipe Burst - Cured-in-Place	SDR26	SDR 17 (all fused)	- 3/4" Crushed Rock	- Controlled Density Fill (CDF) - Class 2 Aggregate	Generally Firm	Same as Santa Clara County. Trenchless is approved.
95014 - 15	Cupertino	Cupertino Sanitary District	1Ft	20Ft	- Open Trench - Pipe Burst - Cured-in-Place	SDR 26 (only for Clean Outs) ABS or PVC for Upper Laterals	SDR 17 (all fused)	- Sand - 3/4" Crushed Rock	- Controlled Density Fill (CDF) - Class 2 Aggregate	Clay and Rock towards foothills	Same as Santa Clara County.
95070 - 95071	Saratoga	West Valley Sanitary District (WVSD)	1Ft	20Ft	- Open Trench - Pipe Burst - Cured-in-Place (ALL CASE DEPENDENT)	SDR 26 (only for Clean Outs) ABS or PVC for Upper Laterals	SDR 17 (all fused)	3/4" Crushed Rock	- Controlled Density Fill (CDF) - Class 2 Aggregate	Firm to Very Rocky	1. Preconstruction expansion mandatory before starting any work. 2. Sewer district dictates where the clean out will be. 3. 12inches (1 foot) is required between the Wye and the fitting for the Riser. 4. SDR 26 as materials.

95050 - 95056	Santa Clara	West Valley Sanitary District (WVSD)	1Ft	20Ft	- Open Trench - Pipe Burst - Cured-in-Place	SDR26	SDR 17 (all fused)	- Sand - 3/4" Crushed Rock	- Controlled Density Fill (CDF) - Class 2 Aggregate	Generally Firm	
GENERAL NOTES + LEGEND:	1. Fair Oaks Sewer District - San Mateo County: No trenchless for Fair Oaks Sewer District. 2. Trenchless is better than Open Trench because of pipes and all fused together. 3. If no permit required, all uppers can be fixed with liners, if and only if the liners are approved in that city. 4. Most commonly used material is SDR 26 (except WBSD uses C900). Legend: County Sanitation District (CSD)										